

Jeff CSO Phase 3 Project
Construction Schedule for Restoration
Updated 5/3/2021

- Week of 5/3/2021
 - Michigan Avenue, Spring Street (parking lane), & 7th Street – Place asphalt base
 - Wall Street – Begin roadway dig out on Wall Street between 7th Street & Court Avenue. Rivertown to follow behind with concrete restoration.
- Week of 5/10/2021
 - Open Spring Street & 7th Street
 - Resume pipe installation on Wall Street (just North of Chestnut Street)
 - Wall Street – Continue full width roadway dig out on Wall Street between 7th Street & Court Avenue. Rivertown will follow behind with concrete restoration.
- Week of 5/17/2021
 - Open Wall Street between Court Avenue and Maple Street on gravel
 - Wall Street – Finish full width roadway dig out on Wall Street between 7th Street & Court Avenue. Finish concrete restoration and place asphalt base.
- Week of 5/24/2021
 - Open Wall Street between 7th Street & Court Avenue (traffic will be opened on asphalt base)

Note: Pipe installation is scheduled to resume next Monday, May 10, 2021.